





ITEM #	DESCRIPTION	RESPONSIBILITY	DEADLINE
	<p>and 5<sup>th</sup> grade OR removing the roof replacement work and removing the kindergarten addition.</p> <ul style="list-style-type: none"> <li>• Alternate designs were discussed at the Kindergarten and the Cafeteria as well as the seriousness of the needs for all of the items listed.</li> <li>• The DAT came to the conclusion that the kitchen works right now and really is just tight for storage and serving. If there was a way to provide more storage and better serving with out adding an addition that is the desired design.</li> <li>• After discussing the pros and cons of the various large moves and getting the districts input on some clarification of the bond intentions. The group felt that the work in the kitchen and cafeteria was the large item of scope that could be taken out of the project.</li> <li>• Denise Sorensen asked if the faculty lounge could be located in the new Admin and IMC addition in order to acquire more space for the kitchen. The DAT felt this was a good idea. OZ and A&amp;P felt this could be achieved within a \$50,000 cost for remodel and about a \$60,000 cost to increase the addition to accommodate the faculty lounge.</li> <li>• It was determined that the window replacement and repair work needed to be done and was a requirement of the bond.</li> <li>• The parking lot expansion was a priority to the DAT but the group asked the design team to investigate if there was a way to reduce the cost and scope to get it in the base scope. The area needs improvement and additional parking is needed. OZ will work with their Civil engineers and Landscape designers to try to reduce the cost of the parking lot work in half to \$40,000.</li> <li>• The mechanical systems and acoustical improvements of walls and doors at the 4<sup>th</sup> &amp; 5<sup>th</sup> grade classrooms were determined to be necessary in the base scope. The flooring replacement will be an alternate.</li> <li>• Roof replacement and repairs are a part of the bond requirements and therefore the reroofing or the primary wing will be apart of the base scope.</li> <li>• The irrigation controls were added to the base scope.</li> <li>• The kindergarten remodel and addition were added to the base scope.</li> <li>• After determining the revised base scope and the new list of alternates the group was able to bring the project cost back to \$3,273,430.</li> </ul>		
6.	<p><b><u>Add Alternates:</u></b>            The list of items as desired by the DAT should budget be available is as follows:</p> <ol style="list-style-type: none"> <li>1. Replace corridor flooring at K,1 &amp; 2, cost estimate \$5,900</li> <li>2. Re carpet classrooms at K, 1 &amp; 2, cost estimate \$25,900</li> <li>3. Re carpet 4<sup>th</sup> and 5<sup>th</sup> grade classrooms, cost estimate \$32,600</li> <li>4. Provide shade structures at all playgrounds and at the main staff supervision area (if not in MUOF base bid) , cost estimate \$5,100.</li> <li>5. Add playground equipment not in base budget of MUOF, cost estimate \$28,200.</li> <li>6. Dedicate a school history/archives area for existing donations and plaques and other notable events. To be championed by the PTO. Possible location is in the "courtyard" at the old main entry, cost estimate \$11,300.</li> <li>7. Upgrade carpet at Administration and IMC, cost estimate \$1,900</li> <li>8. Provide for additional storage – especially at Primary wing.</li> <li>9. Repair/replace asphalt play pad to remove severe cracking and reduce existing slope.</li> <li>10. Add skylights at all interior rooms in 3<sup>rd</sup>, 4<sup>th</sup> and 5<sup>th</sup> grade classrooms.</li> </ol>	Info	



ITEM #	DESCRIPTION	RESPONSIBILITY	DEADLINE
	11. Make skylights operable if rooms don't receive HVAC. 12. Ventilation and or HVAC at kindergarten		
8.	<b><u>DAT Meeting Schedule</u></b> <ul style="list-style-type: none"><li>• DAT #8 Thursday September 17<sup>th</sup>, 3:15pm</li><li>• DAT#9 Fri, November 20, 3:15pm Bid Review ONLY if necessary</li></ul>	Info.	